UKISPHERE



PEACE THROUGH

01961

NEW YORK WORLD'S FAIR 1964-1965 CORPORATION INTERNATIONAL EXPOSITION AT FLUSHING MEADOW PARK FLUSHING 52, N.Y. • TELEPHONE - AREA CODE 212 - WF 4-1964 • CABLE ADDRESS "WORLDSFAIR"

POSERT MOSES

JUNE 1, 1963

WILLIAM WHIPPLE, JR.
CHIEF ENGINEER

NOTES FOR THE CONSTRUCTION INDUSTRY

GENERAL

These notes are distributed monthly for information of those of the construction industry having an interest in the New York World's Fair of 1964-1965. The first part covers general progress in planning and construction; the second consists of a list of exhibitors and their architects, engineers, and estimated starting dates; and the last lists contracts recently let or being let in the near future by the World's Fair Corporation and the Park Department.

Attached are additions to the list of exhibitors and their architects, engineers and contractors. Another complete list will be distributed July 1st.

NOTES FROM THE CHIEF ENGINEER'S OFFICE

Construction activity on the World's Fair site continued to build up during May, with increased activity both by exhibitors and by World's Fair and Park Department contracts.

One of the most critical phases is construction of the curbs, roads and walkways throughout the Fair. Zara Contracting Co., Inc. placed 40,000 linear feet of mall and road curb during the month, and will commence paving within the next few days. Johnson Electrical Corp. has installed 75% of the illumination conduit and is pulling cable. D. Fortunato, Inc. is placing concrete in the Unisphere, Manship and Reflecting Pools. Auserehl & Son Contracting Corp. has completed the excavation on five smaller pools that will further enhance the beauty of the Fair site.

The overpass structure is substantially complete and will provide access to the Fair from the rapid transit system and the Long Island Rail Road on or about 1 July. This work was done under a Park Department contract by Corbetta Construction Co., Inc.

The five maintenance buildings have been essentially completed by Auserehl & Son Contracting Corp., and the principal building has been occupied.

continued.		100			
MOTT MET WO CO	 0 6	20	0 0	•	



NOTES FOR THE CONSTRUCTION INDUSTRY (CONT'D)

NOTES FROM THE CHIEF ENGINEER'S OFFICE (CONT'D)

In the Lake Amusement Area, water, sewage, and drainage facilities are practically complete, and construction of electric conduit will soon be started. American Machine and Foundry has started placing foundations for 4400 foot long overhead Monorail amusement ride. The AMF Monorail will be supported on 100 structural steel columns 40 feet high, and their construction has to be carefully coordinated with the various utility lines, trees, and other installations in the area. Construction access to the Lake Amusement Area is currently maintained by a temporary exit from the Long Island Expressway service road; this exit will soon be closed, coincident with shifting of main expressway traffic on to the service road. Hopefully, bridge 14A will be opened by this time, allowing access across the expressway from the main Fair site.

Development of the shore line of Meadow Lake and general grading of the area is nearing completion. Two of the four wells with an estimated supplementary water supply of 6,000,000 gallons are nearing completion; the third and fourth are underway. Dredging of the Flushing Bay area is continuing under a Corps of Engineers contract.

The phase 4 planting under Green Valley Landscaping is less than 1% completed, although 85% of the time has elapsed. Under the ground cover contract, Central Jersey Landscaping Company has not yet started actual planting, although two thirds of the contract time has elapsed. On the Phase 5 planting contract, which has just been awarded, Landscaping by Country Gardens, Inc., is expected to start work by the second week of June.

Activity among exhibitors is stepping up at a rapid pace on the World's Fair site. Twenty-four exhibitors broke ground during the month of May, bringing the total of Exhibitors' buildings under construction to 70. New starts are as follows:

Arlington Hat Company, Inc.
Billy Graham Pavilion
Brass Rail Restaurant
Century Grill International
Dynamic Maturity
Equitable Life Assurance Society of the United States
First National City Bank
Florida
General Cigar Exhibit
Hall of Free Enterprise
Hawaii
House of Good Taste, Inc.
Indonesia
Ireland

NOTES FOR THE CONSTRUCTION INDUSTRY (CONT'D)

NOTES FROM THE CHIEF ENGINEER'S OFFICE (CONT'D)

Japan
Malaya
Missouri
Pakistan
Protestant Center
S,K.F. Industries, Inc.
Spain
Swiss Exhibits
Swiss Sky Ride
Westinghouse Electric Corporation

Of this total 8 are enclosed or well along toward enclosing their buildings; 13 are progressing satisfactorily on their structural work; 41 have advanced foundation work to near-completion; 8 are surveying and preparing sites for foundations.

Some interesting advances have been made at the Festival of Gas Exhibit, where steel work has, in a manner of speaking, "grown overnight." IBM has completed the ovoid theatre steel erection and will be enclosing the structure during the forthcoming month. Ford, General Motors, General Electric, Eastman Kodak, Travelers Insurance, New York Port Authority Heliport, New York State Pavilion and Coca-Cola continue to make excellent progress and will soon be working on interior finishes.

Exhibitors are also becoming very active in the Lake Area. Century Show Case has completed driving piles and is now pouring pile caps. Hawaii and Florida are driving piles.

Information from our exhibitors indicates that approximately 33 new construction starts will be made during the month of June. The submission of plans by all exhibitors in the recent weeks has been accelerated and several of our foreign exhibitors who had been slow in forthcoming in the past are now submitting their plans for review.

Off-road parking on a temporary basis has been provided for workers' and exhibitors' cars. On account of dust, a second treatment of calcium chloride has been placed on roads, and instructions have been given regarding dirt being tracked on adjacent highways or allowed to fall from overloaded trucks. Added attention is being given to construction safety and Mr. Wallace W. Bond has been appointed Safety Engineer for the World's Fair Corporation.

NOTES FOR THE CONSTRUCTION INDUSTRY (CONT'D)

NOTES FROM THE CHIEF ENGINEER'S OFFICE (CONT'D)

The Engineering Division of the Fair has recently circulated Advisory Engineering Memorandum No. 36 on Control of Radiation Sources and Radiation Testing and No. 37 on Wiring Methods and Circuit Wiring for Submersible Electrical Equipment in Exhibitors' Display Pools.

The number of workers on the site was 2960 at the end of May.

EXHIBITORS WITH ADVANCE BUILDING PLANS

EAT L	DITUKS WITH ADVANCE BUILDING FLANS	
Exhibitor and Representative	Architect and Engineer	Contractor & Estimate Starting Date
A.D.A. Incorporated	add - Hannibal F. Zumbo, Bklyn, N.Y.	June, 1963
Alaska	add - Olsen & Sands, Juneau, Alaska	
Amphitheatre	delete - The Displayers, Inc.,	
Austria		June, 1963 The Displayers, Inc. N.Y.
Belgian Village	add - Hooks & Wax, N.Y.	
Central America	add - Arq. Federico Morales, El Salvador, C.A. add - Ing. Harold Albert Sumner El Salvador, C.A.	
Chile	add - Modubilt Corp., W.Y.	July, 1963 Modubilt Corp., N.Y.
China		Started Thatcher Const. Co., N.Y.
Christian Science Pavilion	add - Vandeburg-Linkletter Assocs., N.Y.	
Dancing Waters	add - Hannibal F. Zumbo, Bklyn, N.Y.	
Equitable Life Assurance Society of the United States		June, 1963 Emphries & Harding, N.Y.
First National Bank Auxilliary Building	Modubilt Corp., N.Y. Purdy & Henderson, N.Y.	Started Roth-Harris Const. Co., Teanack, N.J.
Ploxida	add - Walter E.O'Leary, Miami Florida (S)	
Ford Motor Company	add - Taylor & Gaskin, Inc., Detroit 7, Michigan	

Page No. 6 JUNE 1, 1963

Contractor & Estima Starting Date

Architect and Engineer

Exhibitor and Representative

France

Mr. Anthony B. Golff Int'l. Exhibitions Corp. 660 Madison Avenue New York 21, New York

General Cigar Exhibit

German Pavilion - West Germany Mr. Martin F. O'Toole German Pavilion, Inc. 30 Rockefeller Plaza New York 20, New York

Hall of Free Enterprise Mr. Howard A. Harkavy Harkavy Associates 29 Rolling Way New Rochelle, New York

Indonesia

Japanese Exhibitors' Assn. for add - Purdy & Henderson Assocs., the New York World's Fair Mr. Nori Sinoto The Thinking Corp. of N.Y., Inc. Time & Life Building Rockefeller Center New York 20, New York

Jordan

Lebanon

Malaya

Missouri

Monorail

Ira Kessler, N.Y.

Ira Kessler, N. Y.

add - Jos. Loring Assocs., N.Y. (M&E)

N.Y.

add - James A. Evans, N.Y.

add - Edwin Weed, N.Y.

add - Sverdrup & Parcel, N.Y.

Started

Turner Const Co., N.Y.

June, 1963

Hegeman-Harris Co. Inc., N.Y.

July, 1963 Hegeman-Harris Co.

Inc., N.Y.

Started

Vermilya-Brown Co. Inc., N.Y.

June, 1963

F.D. Rich, Stamfor

Conn.

June, 1963

D. Fortunato, Inc. Floral Park, N.Y

Started

Robert Glenn, Inc.

Exhibitor and Representative	Architect and Engineer	Contractor & Estimated Starting Date
OAMCE Mr. Henri Djeegue-Ndoumbe Commercial Counsellor Embassy of Cameroon 5420 Colorado Avenue, N.W. Washington 11, D. C.	Ray Graham and Tom John, N.Y.	July, 1963
Dunbarry African Developments 99 Wall Street - Suite ½6½2 New York 5, New York		
Pennsylvania	add - Walter Dorwin Teague Assocs., N.Y. add - William Sklaroff Design Assocs., Phila., Pa.	July, ½963
Pepsi-Cola Company		Started Fuller Const. Co. N.Y.
Philippines	add - Jeffrey Ellis Aronin, N.Y.	
Polynesian Village Mr. Paul M. Stocker Mr. J. Templeman 306 Lyon Bldg. Seattle 4, Washington	Abel Sorensen, N. Y.	
Reliance Maintenance Mr. Miles Rubin Reliance Maintenance Co. 350 Fifth Avenue New York, New York		
Scott Paper Company		Started D. Fortunato, Inc. Floral Park, N.Y.
Sinclair Service Station (Meadow Lake Parking Field)		June, 1963 Alfred Laufer, Inc. N.Y.
Spain Mr. Miguel Garcia de Saez Commissioner General of Spain 850 Third Avenue, 12th Floor New York 22, New York	Kelly and Gruzen, N.Y.	Started

June, 1963 George A. Fuller Const. Co., N.Y.

Swedish Consortium

Exhibitor and Representative

Architect and Engineer

Page No. 8
JUNE 1, 1963
Contractor & Estimate
Starting Date

Tunisia

add - Lucien David, N.Y.

West Berlin Mr. Arnold H. Kagan

International City Corp. 30 Rockefeller Plaza New York 20, New York Ira Kessler, N.Y.

July, 1963 Hegeman-Harris Co., N.Y.

Letters in parenthesis after name and location of engineering firms indicate as follows:

- (E) Electrical
- (M) Mechanical

- (F) Foundation
- (L) Landscaping
- (S) Structural

NEW YORK WORLD'S FAIR and PARK DEPARTMENT CONSTRUCTION CONTRACTS (Note: Contracts to be let by Park Dept. indicate PD, by World's Fair imicate WF)

ITEM	Engineer or Architect	Anticipated or Actual Date of Contract Award & Amount	Contractor
Decorative Features - IRT-LIRR Overpass(WF)	Andrews & Clark, N. Y. C.	15 July 1963 Approx \$150,000.	
*Three Comfort Stations & Boy Scout Camp(WF)	Clarke & Rapuano, N. Y. C.	15 July 1963 Approx \$100,000.	
*Drinking Fountains(PD)	Clarke & Rapuano, N. Y. C.	15 July 1963 Approx \$75,000.	
*Directional & Street Signs(WF)	Clarke & Rapuano, N. Y. C.	1 July 1963 Approx \$100,000.	
*Fence Leased Area(PD)	Andrews & Clark, N. Y. C.	1 July 1963 Approx \$200,000.	
*Unisphere, Flagpole Lightin & Mall Lighting (WF)		1 July 1963 Approx \$500,000.	
*Landscaping-Phase 6 (PD)	Clarke & Rapuano, N. Y. C.	1 July 1963 Approx \$600,000.	
*Poles for Street Lighting (PD)	Hamel & Langer, N. Y. C.	1 July 1963 Approx \$150,000.	
*Bench Units (PD)	Clarke & Rapuano, N. Y. C.	1 July 1963 Approx \$450,000.	
*Information Booths (WF)	Kahn & Jacobs, N. Y. C.	1 July 1963 Approx \$40,000.	
*Public Address System - 2nd Stage (WF)	Hamel & Langer, N. Y. C.	Bids Opened 4 June 1963 \$215,989.	Low Bidder Belmont Electric Co.
*World's Fair Assembly Area (WF)	Eggers & Higgins, N. Y. C.	15 June 1963 Approx \$1,200,000.	
*Flushing Airport Parking Field (WF)	Andrews & Clark, N. Y. C.	15 June 1963 Approx \$1,000,000.	
*Amphitheatre Rehabilitation (WF)	n Sears & Kopf, N. Y. C.	Bids Opened 4 June 1963 Approx. \$350, 000.	Low Bidder D. Fortunato, Inc.

_ a

NEW YORK WORLD'S FAIR and PARK DEPARTMENT CONSTRUCTION CONTRACTS (Note: Contracts to be let by Park Department indicate PD, by World's Fair indicate WF)

ITEM	Engineer A or Architect	nticipated or Actual Date of Contract Award & Amount	Contractor
*Display Planting(WF)	Clarke & Rapuano, N.Y.C.	Bids Opened 29 May 1963	Low Bidder Howe Nurseries
*Landscaping-Phase 5(PD)	Clarke & Rapuano, N. Y. C.	Bids Opened 15 April 1963 \$323,714.75	Low Bidder Landscaping by Country Gardens, Inc.
*Flagpoles(WF)	Clarke & Rapuano, N. Y. C.	25 April 1963 \$114,144.	North American Iron & Steel Co. Inc.
*Entrance Towers(WF)	Richardson, Gordon & Associates, Pittsburgh, Pa.	2 April 1963 \$261,632.	Harris Structural Steel Co. Inc.
*Paving Exhibit & Lake Area(PD)	Andrews & Clark, N. Y.C.	15 April 1963 \$3,024,795.	Zara Contracting Co. Inc.
*Temporary Pools(WF)	Clarke & Rapuano, N.Y.C.	28 March 1963 \$724,776.	Auserehl & Son Contracting Corp.
*Temporary Lighting & Fountains to be Installed in Permanent Park Pools (WF)	Hamel & Langer, N.Y.C.	18 March 1963 \$428, 994.	D. Fortunato, Inc.
*Meadow Lake & Lawrence St. Parking Fields & Rodman St. Bus Terminal(WF)	Andrews & Clark, N. Y. C.	8 March 1963 \$1,216,210.	Hendrickson Bros. Inc.
*Basic Street Lighting(WF)	Hamel & Langer, N.Y.C.	1 March 1963 \$748,904.	Broadway Maintemme Corp.
*Pool of Industry - Mechanical Structural, Electrical(WF)	l, Hamel & Langer, N. Y. C.	1 March 1963 \$2,005,935.	The Lummus Co.
*Pumps for Fountains(WF)	Hamel & Langer, N. Y. C.	26 February 1963 \$86,274.	Layne & Bowler Pump Co.
*Drill & Equip Wells 3 & 4(PD) Hazen & Sawyer, N.Y.C.	21 December 1962 \$137,417.	Mathies Well Pump Co. Inc.
*Sewage Pump Houses(PD)	Hazen & Sawyer, N. Y. C.	19 December 1962 \$178,250. \$44,836.	Remsco Assocs. Gurland Electrical Contr. Corp. (E)

NEW YORK WORLD'S FAIR and PARK DEPARTMENT CONSTRUCTION CONTRACTS (Note: Contracts to be let by Park Department indicate PD, by World's Fair indicate WF)

		Anticipated or Actua	1
ITEM	or Architect	Date of Contract Award & Amount	Contractor
*Arboretum Area(PD)	Clarke & Rapuano, N. Y. C.	17 December 1962 \$223, 917. 50	Edenwald Contracting Co.
*Entrance Building(PD)	Andrews & Clark, N. Y. C.	30 November 1962 \$482,414. \$139,776. \$123,776. \$86,899.	Rubin Constr. Corp. Herrick Electrical Contr. Co. Inc. (E) H. Novinson & Co. (P) S. Gerber & Co. Inc. (H & V)
*Second Stage Construction of Roadways & Utilities (PD)	Andrews & Clark, N. Y. C.	24 September 1962 \$823, 277.50	Tufano Contracting Corp.
*Permanent Park Pools(PD)	Clarke & Rapuano, N. Y. C. and Hamel & Langer, N. Y. C.	9 November 1962 \$2,357,282.40	D. Fortunato, Inc.
*Second Stage Construction of Underground Electrical & Communications System (PD)	Syska & Hennessy, N. Y. C.	20 August 1962 \$2,994,678.	Johnson Electrical Corp.

(P) - Plumbing

(H&V) - Heating & Ventilating

^{*}Indicated contracts listed in last report

⁽E) - Electrical